QUALITY CONTROL ABSTRACT (AS PER MORT&H-V REVISION)

Name of Work: Construction of Marriage Community Hall in Jakkur in Ward No. 07 Byatarayanapura Kodigehalli Sub division.

Name of Agency :- Sri K. Shankar Reddy, # 48/2, Kaverinagar, Kaval Bairasandra, Bangalore - 32.

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No. Of Sample to Be Conduct for Test	No of Sample Conducted for Test
	For Drain work								
	Plane Cement Concrete -				172.06	Cum			
1	Cement Test								
		Setting Time - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	3
		Soundness - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	3
		Standarad Consistancy IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	3
2	Fine Aggregate								
		Specific Gravity and Water Absorption (IS 2386 Part. 3)1963	Days	One Source		-	-	1	3
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	1	3
3	Coarse Aggregate								
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	1	3
	M25 Concrete -				414.02	Cum			
1	Cement Test								
		Setting Time Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	5
		Soundness Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	5

TEJUS CONSULTANTS

Consultant

		Standarad Consistancy Test IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	5
2	Fine Aggregate								
		Specific Gravity and Water Absorption Test (IS 2386 Part. 3)1963	Days	One Source		-	-	1	5
		Sieve Analysis Test (IS 2386-Part 1)-1963	Days	One Source		-	-	1	5
3	Coarse Aggregate								
		Aggrgate impact Value Test (AIV) (IS 2386- Part 4)-1963	Days	One Source		-	-	1	5
		Sieve Analysis Test (IS 2386-Part 1)-1963 20 mm Aggregates	Days	One Source		-	-	1	5
		Sieve Analysis Test (IS 2386-Part 1)-1963 12.5 mm Aggregates	Days	One Source		-	-	1	5
4	Cube Test								
		Compressive Strength Test (IS 516-1959)	Cum	1 Sample for 50m3				8	10
	Precast Items								
1	Load Bearing Solid Block								
		Compression Strength Test (IS 2185, Part 1: 2005)	sqm	Per Batch	190.99	-	-		3

Consultant